



X-RAY LABORATORIES LTD

WELDER'S QUALIFICATION TEST CERTIFICATE

AS/NZS ISO 9606.1:2017 Qualification testing of welders - Fusion welding - Part 1: Steels

Designations: ISO 9606-1 135 P BW FM1 S t12 PF ss mb ml
ISO 9606-1 135 P FW FM1 S t12 PB ss sl (supplementary fillet)

Certificate No. **16211B**

WPS - Reference: AG-001
Welder: Adam Green
Identification: NZDL # DH412208
Date of birth: 29/04/1988
Employer: Self employed
Testing standard: AS/NZS ISO 9606.1:2017 & AS/NZS 2980:2018

Job knowledge: Not tested

Date of test: 8/03/2022

Supervisor: B Jordan



	Test piece	Range of qualification
Welding process	135 GMAW	135 / 138 MAG with solid or metal cored electrode
Transfer mode	SCT Short-circuiting or Dip transfer	All All transfer modes
Product type	P Plate	P / T Plate & Tube
Type of weld	BW Butt with supplementary fillet	BW / FW Butt and fillet welds
Parent material group + subgroup	1.2 Low carbon steel	NA Non-essential variable
Filler material group	FM1 Non-alloy/fine grain steels	FM1 / FM2 High strength & non alloy/fine grain steels
Filler material (Designation)	S Solid	S / M Solid or metal-cored electrodes
Shielding gas	Ar/CO2 Argon/CO2 mix	NA Non-essential variable
Auxiliaries	NA Nil	NA Non-essential variable
Current type and polarity	DCEP Direct current electrode+	NA Non-essential variable
Material thickness	12 12mm	≥3 ≥3mm
Outside pipe diameter	NA Not applicable (plate)	≥500mmØ fixed ≥75mmØ rotated PA, PB
Welding positions	PF Vertical up butt	PA/PB/PF Flat, horizontal-vertical & vertical-up
Weld details	ss mb Single-sided with material backing	bs/ss,mb Material backing or from both sides
Multi-layer/single layer	ml Multi-layer	sl / ml Single or multi-layer welds
Supplementary fillet weld test	Complies	

Type of test	Results
Visual examination	Complies Test Report 16211B1
Radiographic testing	Complies Test Report 16211B1
Fracture test	Complies Test Report 16211B1
Bend test	Complies Test Report 16211B1
Notch tensile test	Not required NA
Macroscopic examination	Not required NA

Examining body: X-Ray Laboratories Ltd, AKL, NZ

Examiner: Farani Ape

Signed:



Date of issue:

16 March 2022

The above testing was conducted in accordance with the requirements of ISO 9606-1 under the laboratory's IANZ accreditation.

According to 9.3 a) The skill of the welder can be periodically verified by having the welder retested every 3 years

Revalidation 9.3 a)	Valid until 9/03/25	Revalidation 9.3 b)	Valid until 9/03/24	Revalidation 9.3 c)	Valid until 9/09/22
------------------------	------------------------	------------------------	------------------------	------------------------	------------------------

Revalidation for qualification by examiner or test body for the following two years [refer to 9.3b)]

Date	Signature	Position or title

Confirmation of validity by employer/welding co-ordinator/examiner or examining body for the following six months [refer to 9.2)]

Date	Signature	Position or title



X-RAY LABORATORIES LTD

PO BOX 12650, PENROSE, AKL 1642 43A LEONARD RD, MT WELLINGTON, AKL 1060
PHONE 09 5794972 WWW.XRAYLABS.CO.NZ XRAYLABS@XRAYLABS.CO.NZ

WELDER QUALIFICATION TEST REPORT

TEST REPORT No. 16211B1 Page 1 of 1

Client:	Weld Training Services & Qualifications		
Reference:	Inspection and testing of welder qualification test samples at our Mt Wellington premises.		
Identification:	Adam Green		
	WPS Ref:	AG-001	
	Welded:	8/03/22	
Weld process:	GMAW	Parent material:	Low carbon steel
Weld positions:	Butt welds PF	Material thicknesses:	12mm
	Supplementary fillet PB		

VISUAL EXAMINATIONS: (all test welds)

Date of inspection:	8/03/2022	Test Procedure:	XRL045
Technique Standard:	AS/NZS ISO 17637:2019	Acceptance Standards:	ISO 5817:2019 Levels B & C AS/NZS 2980:2018 Table B3.2(A)
Surface condition:	As welded bare steel	Viewing conditions:	Natural & incandescent, >1000lux
Technician:	I O Hughes	Qualification:	AS 2214
Findings:	No unacceptable imperfections	Result:	COMPLIES

RADIOGRAPHIC EXAMINATIONS:

Date of test:	9/03/22	Test Procedure:	XRL017
Technique Standards:	EN ISO 17636-1:2013 AS 2177:2006	Acceptance Standards:	ISO 5817:2019 Level B AS/NZS 2980:2018 Table B3.6.3
Radiation source:	186kV	Focal spot:	2.0mm ²
IQI:	10FEEN, source side	Screens:	0.125mm Pb
Technique:	XR2/S	FFD:	700mm
Film type:	Fuji IX100	Processing:	Manual @ 20°C
Density:	≥1.8 & ≤3.5	Sensitivity:	<2%
Restrictions/variations:	Nil	Other:	NA
Technician:	Farani Ape	Qualification:	RT2

Film ID:	Interpretation:	Result:
16211 AG 135 PF	No unacceptable weld imperfections indicated	COMPLIES

TRANSVERSE GUIDED BEND TESTS:

Date of test:	15/03/22	Test Procedure:	XRL M4
Technique Standards:	ISO 5173:2009 AS 2205.3.1-2020	Acceptance Standards:	AS/NZS ISO 9606-1:2017 Section 7 AS/NZS 2980:2018 Clause B3.3
Bend angle:	180°	Test jig type:	Roller supports
Notes:	Reinforcement dressed flush	Technician:	I O Hughes

Specimen type and details:	Findings:	Result:
1: Face in tension, 30xt, 4xt former Ø, PF Position	No defects visible	COMPLIES
2: Root in tension, 30xt, 4xt former Ø, PF Position	No defects visible	COMPLIES

FILLET FRACTURE TEST:

Breakover and examination of entire length of PB position equal leg fillet:

Date of test:	9/03/22	Test procedure:	XRL M7
Test standard:	BS EN ISO 9017:2018	Acceptance standard:	ISO 5817:2019 Level B
Fusion & penetration	Complete, to/past root	Notes:	None
Technician:	I O Hughes	Results:	COMPLIES

Notes: None.

Signed:



I O Hughes
16 March 2022

